EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain at Sanjeevappa road in ward no 04
2	Amount of work portion	Rs 1912,000/-
3	Estimated Cost	Rs.20.00 lakhs
4	Name of Contractor	N Krishorekumar
5	Agreement no	No : 89, dt:29/11/2018
6	No and date under which work order issued	No : 89, dt:29/11/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	Dt: 28/02/19
9	Date of receipt of application in the Sub Division office	Dt: 28/02/19
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	RWE CC(1:4:8) forbed
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	
14	Time now applied for	29 days.
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	CM 20 for Drain & Wall buffoon
18	Probable time required for completion of remaining work	-
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	

Ramalingeswara
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ